Fordingbridge Town Hall start date 29th april end date 30th august

	29th apr	6th may	13th may	20th may	27th may	3rd jun	10th jun	17th jun	24th jun	1st jul	8th jul	15th jul	22nd jul	29th jul	5th aug	12th aug	19th aug	26th aug	Wk 28	Wk 29	Wk 30	Wk 31	Wk 32
site set up																							
set up site erect notices hoardings and protection covers																							
hall to be used for first two week																							
erect scaffold		6th bank holiday			27th bank holiday																		
main contract																							
take away clock fittings and clock faces	clock will be removed Monday and Tuesday 27th and 28th may																						
strip of roof including all lead flashings / take of lightning conductor and strip of coping stones take of gutters down pipes for stripping																							
fit steel work to roof and repair rotten truss foof																							
prop and suport clock tower and raise clock tower of new steel supor to trusses	engineer to complete deatails for lifting tower week comencing 3rd of june																						
fit new trays and make good any wrot found lower clock tower back on to new lead trays																							
strip out internal suporting scaffold																							
clean down external clocktower and decorate																							
fit new copper cills to tower																							
fit reclaimed chimney pots	to be confirmed																						
refit roof coverings including an lead works																							
refit coping stones to parrapit walls																							
clean down front of building brick work ad rake out and point	ian viney booked in for week commencing 10th junre s					ne		brick cleaning	sample ready 24th june														
fit gutters and down pipes																							
make good window repairs and door repairs																							
dcorate external																							
take down external scaffold																							
internals																							
take down defected ceiling areas and repair with new lime plaster																							
repair wall panneling / and wrt repairs																							
carry out plaster repairs																							
decorate internals	all paint colours to be confirmed by 8th july																						
fit new carpets	carpet coulour needs to be chosen by 22nd july																						
snagging																							
hall in use for last two weeks																							
clear site																		26th bank holiday					
hand over																							

Wk 33	Wk 34	Wk 35	Wk 36	Wk 37	Wk 38	Wk 39	Wk 40	Wk 41	Wk 42	Wk 43	Wk 44	Wk 45	Wk 46	Wk 47	Wk 48	Wk 49	Wk 50	Wk 51	Wk 52